

Pleasantdale Elementary Replacement Project Update

Community Meeting
December 5, 2018, 7:00 PM



AGENDA

I. Project Statistics

II. Current Activities

III. Mass Rock Removal Procedure

IV. Aerial Map

V. Controlled Blasting Video

VI. Project Schedule

VII. Pleasantdale ES Construction Project Questions




PROJECT STATISTICS

- Project: **Pleasantdale Elementary School (507-422)**
(New Replacement Elementary School on original site)
- Project Scope: **59 Instructional Units (IUs); 900 F.T.E.**
- Location: **3695 Northlake Drive, Doraville, Georgia 30340**
- Project Manager: **Ryan Fernandez, AECOM**
- Regional Project Manager: **Lee C. Cain, DCSD**
- Architect/Engineer: **CGLS**
- General Contractor: **Evergreen Construction**
- Project Budget: **\$27,021,279.00** (Design and Construction cost)

CURRENT ACTIVITIES



Construction

- Upper Parking Lots
 - Utility Infrastructure
 - Retaining Walls
 - Underground Storm Water Detention
 - Mass Rock Removal
- 

MASS ROCK REMOVAL

- Mass Rock is Located in the Building Pad Footprint
- Quantity of Mass Rock is 15,831 Cubic Yards
- Removal Process is Controlled Blasting
- Monitoring Zone is 750 foot radius from the Blast Zone
- 62 Properties are within the monitoring zone
- Monitoring stations will be installed at 4 locations surrounding the blast zone
- Controlled Blasting Process
 1. Day 1 - Drill approximately 100 holes in a grid pattern
 2. Day 2 - Load holes and set charge at 3:30pm
 3. Inspect grid pattern and determine area is all clear
- At Least 5 foot of overburden soil will be left in place over mass rock
- Duration is approximately 6 Weeks
- First Test Blast consisting of 25 holes is scheduled for December 10th

AERIAL MAP



Pleasantdale Elementary Facility

3695 Northlake Drive, 30340
18.4 acres

- Portables
- Facility Buildings
- Facility Sites
- Parcels
- Building Footprint
- Rock Outline 1
- Rock Outline 2
- School Outline
- 750' Blast Radius

62 Parcels Affected
56 Structures Affected
(Not including DCSD)



1 inch = 200 feet

0 100 200 300 400

Scale in Feet




CONTROLLED BLASTING VIDEO



PROJECT SCHEDULE



January 2019	Begin Building Foundations
May 2020	Substantial Completion
June 2020	School Move-In
August 2020	School Opening
October 2020	Completion of existing building demolition and site development



THANK YOU



**Pleasantdale ES Construction
Project Questions?**

