


Detroit
Grand Rapids
Green Bay
Milwaukee
Minneapolis
1-888-548-1400



Total Energy Systems, LLC

Detroit
Grand Rapids
Green Bay
Milwaukee
Minneapolis
1-888-548-1400

LOAD BANK TEST REPORT

Customer: Total Energy Systems
Address: 2211 American Blvd.
Address2:
City: Depere **St:** WI **Zip:**
Contact: Grant Busse
Site Name: 750kw Kohler

Date: 02/26/2024
Manufacturer: Kohler
Model #: 750REOZMD
Serial#: SGM32GMM4
Type of Test: Planned Maintenance
Verify with Customer

3ph (A x V x 1.73 x PF = W), 1ph (A x V = W)

1 Hr Load Bank Test 750 KW @ 480 Volts, 3 Phase @ 1 PF= 902 Amps (100%)

30% = 271 Amps. 50% = 451 Amps. 75% = 677 Amps.

KW	Load %	HZ	LOAD (AMPS)			VOLTAGE			Power Factor If = 1, N/A	Water Temp. (F)	Oil Pres. PSI	* Exh. Temp. (F)	Gas Pres. H2O	Amb. Temp. (F)	Time Format= 2400	Hour Meter	User Define 1	User Define 2	User Define 3
			1	2	(3ph)	1	2	(3ph)											
0	60	0	0	0	482	482	482	1	154	92	200		33	9:30	194.9				
258	34	60	309	308	309	482	482	482	1	152	90	235		33	9:30	194.9			
258	34	60	308	308	308	483	483	483	1	152	88	358		38	9:45	195.1			
413	55	61	493	493	493	483	483	484	1	152	87	381		38	9:45	195.1			
411	55	60	491	491	491	483	483	483	1	154	87	430		41	10:00	195.4			
614	82	60	733	733	733	483	483	484	1	154	86	456		41	10:00	195.4			
608	81	60	727	726	726	483	483	484	1	156	85	493		42	10:15	195.6			
757	101	60	905	905	905	483	483	483	1	158	84	513		42	10:15	195.6			
758	101	60	904	904	904	484	484	484	1	159	83	548		45	10:30	195.9			
0	60	0	0	0	486	486	486	1	152	88	306		45	10:40	196.1				
0																			
0																			
0																			
0																			
0																			
0																			
0																			
0																			
0																			
0																			
0																			
0																			

REMARKS: Unit operated as it should without issue during testing.

+ Volt & Amp readings taken at: Dec550 control.

* Exhaust temp reading location: Turbo Y-pipe connection

TESTED BY: Matt Bell

Witnessed By: Grant Busse
Title: Preowned Manager
Signed:

Readings of load steps taken after load application