_

NW

Inverters 6 kW / 6 kVA (Parallel) (High Voltage) Installation & start-up checklist

Checklist prior to start-up				
	AC input circuit breaker	40A double pole per inverter		
AC	AC output circuit breaker	25A double pole per inverter		
	3 core copper wire	Cable size to be specified by electrician, Recommend minimum 10mm ² for 2 inverters, 16mm ² for 3 inverters		
	Inverter AC supply	From main supply, before earth leakage		
	Inverter AC output	Supplies the earth leakage in the DB board		
	Neutral / Earth wires on AC output	Internally bonding relay contactor.		
	AC surge arrestor / AVS / AVR (for generators)	Recommended.		
Battery	Lead acid battery	2 Inverters : 16x 200AH, recommend 20x 200AH 3 Inverters : Not recommended, use lithium batteries		
	Lithium battery	2 Inverters : Battery/s must be able to supply 250A continuously 3 Inverters : Battery/s must be able to supply 375A continuously If more than one battery, connect battery no 1 positive to the inverter and last battery negative to inverter. Busbars recommended for 2 or more batteries and inverters on the system.		
	Battery cable	35mm ² copper cable from each battery connected to copper busbar. 35mm ² copper cable from copper busbar to each inverter.		
	DC battery circuit breaker / fuse	At least 125A per inverter. 200A recommended.		
	Battery balancer	Connected to each 12V battery to ensure balance between batteries. Not applicable if 48V Lithium battery is used.		
Solar	Solar panels in series	Open circuit voltage (Voc) < 450V. Check with multi-meter on a sunny day 120V < Max. power voltage (Vmp) < 430V. Calculate this value: Vmp x # of panels in series		
	Solar strings	Max 2 strings / Max 16A + 16A from panels to inverter. Do not share panels between inverters.		
	Solar panels	Total panel power $< 4000W_p + 4000W_p$		
	Fuse / DC circuit breaker	15A per parallel string		
	DC surge arrestor	Recommended		
	Solar cable	Recommend 4mm ² cable per string.		
	Solar panel array grounding	All solar panels frames are connected to copper wire and is grounded properly		
	Aux. fittings	MC4 connectors single/parallel, PV solar panel mounting rails, anti-theft clips, roof brackets, etc.		
		Ensure that the cables are properly connected to the green connector.		
Communication Cables	Current sharing cables (twisted Red/Black)	Ensure a proper connection between the inverters. See inverter user manual for instructions on connection positions		
	Data communication cables (grey)	Take care when inserting the cables, the pins on the male plug easily bents. See inverter user manual for instructions on connection positions		
		General notes:		
Do not make live connections. Switch off AC supply when connecting AC wires. Disconnect Solar panels when connecting solar wires. Switch off battery circuit breakers when connecting battery wires.				
Prior to switching on circuit breakers / fuses / inverter, double and triple check that the wires are in the correct places and positions. Having 2 wires switched will cause damage to the inverter. It takes a few moments to double check all connections.				
When your	electrician issues a CoC, please ensure that t volta	he inverter is disconnected from AC wires when a "Megger" or any other high ge testing device is used.		
Start-up				
Ensure all circuit breakers / fuses are switched off. This includes AC supply, AC output, battery and solar panels.				
	Switch on the battery circuit breaker / fuse.			
.	Switch on the inverter by means	of "stand-by" button below / on the side the inverter.	ļ	
Enter the settings menu and set the correct settings for the inverter. This will affect how the inverter will behave (ie UPS / hybrid / offgrid) and will determine how long the batteries will last. The inverter user manual has a detailed description of each setting and its purpose. Ask the battery supplier for charge settings for the batteries (charge / float / cut-off voltage / charge current).				
Ensure that th	Ensure that the parallel settings on the inverters are set. Read the Parallel User manual for the inverter. Some inverters need to be placed in stand-by mode to change parallel settings.			
After all settin	After all settings was changed to the desired values, switch off the inverter by means of the "Stand-by" switch and battery circuit breaker. Repeat for the remainder of the inverters.			
The syster	The system is now ready to be used. Power the system up by starting with batteries, inverter, AC in, AC out and finally solar panels.			
			1	