

HEATER TEST LOG

| | | | | | | | | | | |
|---|-------------|-------------------|----------------------------|---------------|---------------------------------|---------------|--------------------------------|---------------|---------------------------------|---------------|
| Homeowner name and email | | | | | | | | | | |
| Installation address | | | | | | | | | | |
| Installer name and email | | | | | | | | | | |
| Electrician name and email | | | | | | | | | | |
| Date of Installation | | | | | | | | | | |
| <i>Factory Value</i> | | | <i>Before Installation</i> | | <i>After Cable Installation</i> | | <i>After Tile Installation</i> | | <i>Before Thermostat hookup</i> | |
| Conductor Resistance Test: | | | | | | | | | | |
| <i>See label attached to heater</i> | | | | | | | | | | |
| Conductor and Ground Screen Continuity Test: | | | | | | | | | | |
| <i>Infinity (I) or Overload (OL)</i> | | | | | | | | | | |
| Insulation resistance: | | | | | | | | | | |
| <i>Greater than or equal to 1 GigaOhms (ie 1000 MegaOhms)</i> | | | | | | | | | | |
| Floor sensor resistance Test: | | | | | | | | | | |
| <i>Temperature</i> | | <i>Resistance</i> | <i>Temp</i> | <i>K-Ohms</i> | <i>Temp</i> | <i>K-Ohms</i> | <i>Temp</i> | <i>K-Ohms</i> | <i>Temp</i> | <i>K-Ohms</i> |
| <i>degC</i> | <i>degF</i> | <i>KiloOhms</i> | | | | | | | | |
| <i>10</i> | <i>50</i> | <i>18.1</i> | | | | | | | | |
| <i>15</i> | <i>59</i> | <i>14.8</i> | | | | | | | | |
| <i>20</i> | <i>68</i> | <i>12.1</i> | | | | | | | | |
| <i>25</i> | <i>77</i> | <i>10.0</i> | | | | | | | | |
| <i>30</i> | <i>86</i> | <i>8.3</i> | | | | | | | | |
| Tested by: Name | | | | | | | | | | |
| Signature | | | | | | | | | | |
| Date | | | | | | | | | | |