



CAPRARI P SERIES INSTALLATION CHECK LIST

Description	Date	Checked by	Signed
Copy of installation manual on site and read and understood. (Critical)			
Pump model supplied is as per order.			
All components supplied and undamaged.			
Foundation bed sufficient and perpendicular to well. (Critical)			
Foundation bed insulated from well casing.			
Well is correct depth and straight.			
Transmission shafts degreased and clean. (Critical)			
Check valve is working, gasket used.			
Thin film of lubricant applied to cleaned shaft threads. (Critical)			
Flange bolts tightened sufficiently.			
Shaft projection checked after Each and Final column section installed.			
Discharge head grouted onto concrete foundation.			
Column filled with water before axial adjustment.			
Axial adjustment completed and locked. (Critical)			
Motor direction checked before installing.			
VFD (if used) programmed to avoid running at critical speeds. (Critical)			
Pump operated and checked for vibration and abnormal noise.			
Stuffing box adjusted.			
Spare Wet End model tag attached to Drive Head or Control Panel.			
Installation Report Completed.			

Notes:

INSTALLATION COMPLETED		
DATE	NAME	SIGNED