

## Mock-Up Test Report – Interior Applications

(To be submitted to all Mock-Up participants listed on the Mock-Up Registration Form BEFORE Project Installation Commences)

This is Mock-Up # \_\_\_\_ of \_\_\_\_ Total Mock-Ups to be Conducted on this Project.

**Purpose: To determine the acceptability to all parties of the**

- 1- suitability, performance, and application protocol of the ACTECH 2170™ Primer for the specific concrete slab in this project
- 2- effectiveness of the surface preparation techniques and workmanship of the ACTECH Approved Contractor(s) in making the concrete slab ready to receive the ACTECH 2170™ Primer
- 3- success of the ACTECH Approved Contractor(s) in installing the ACTECH 2170™ Primer and making it ready to receive the next product
- 4- eligibility of the project for ACTECH's Labor + Material Performance Warranty

The Approved ACTECH Contractor should keep about **10 SF of the total Mock-Up area free of subsequent system installation** to allow for (1) testing the quality of concrete surface preparation, (2) testing the performance of the ACTECH 2170™ Primer application to the prepared concrete substrate, and (3) to provide a quality control standard / reference for continually assessing the larger project installation.

**Re-working of mock-up area(s) may be required to produce acceptable work. DO NOT PROCEED with the Project Installation of the ACTECH 2170™ Primer until the test results (listed below) and the workmanship have been approved by the Project Architect/Engineer/Owner Representative/Technical Representative of the System being installed on top of ACTECH 2170™ Primer.**

NOTE: Mock-Ups are intended to reflect the ACTUAL conditions for the entire project. Many jobsites will exhibit several conditions across the deck that require different types of surface preparation, spread rates, and product application methods. It may be necessary to conduct several mock-ups to test and record compatibility of each substrate condition separately. Submit a separate copy of this form for each Mock-Up area.

NOTE: It is necessary that the mock-up be as closely followed as possible by the general installation once the mock-up is approved. Do not allow a substantial amount of time to elapse between the mock-up and the installation of the system, especially on external applications where a change in ambient or general conditions can greatly affect the outcome of the final installation and give differing results than those obtained from the original mock-up.

Always refer to ACTECH Product Datasheets and Application Guidelines as well as ICRI, ACI, ASTM and SSPC technical guidelines and industry Best Practices regarding surface preparation, substrate requirements, and Epoxy installation instructions.

Take the assistance of ACTECH Technical Staff on any questions or concerns you have **before commencing work**. We're here to assist in every way we can – each step of the way.

Mac Krauss – [mkrauss@actechperforms.com](mailto:mkrauss@actechperforms.com) Alex Rogers – [arogers@actechperforms.com](mailto:arogers@actechperforms.com)

### When and Where to Submit?

Submit To: [team@actechperforms.com](mailto:team@actechperforms.com)

**Project Mock-Up Information**

Report Recorded & Submitted by: \_\_\_\_\_ (Architect, Engineer, Owner Representative)


Email \_\_\_\_\_ Ph: \_\_\_\_\_ Date: \_\_\_\_\_

Name(s) of Approved Onsite ACTECH Supervisor(s) Conducting the Mock-Up :  
\_\_\_\_\_  
\_\_\_\_\_

Project Name: \_\_\_\_\_ Tentative Project Size (SF): \_\_\_\_\_

Project Location: \_\_\_\_\_ State: \_\_\_\_\_ Zip: \_\_\_\_\_

Mock-Up Size \_\_\_\_\_ SF

 **TECH TIP:** Sketch Location Map to Identify Mock-Up Location within Project Area

**Important:** If a sand broadcast is required to adhere the next layer in the assembly (on top of the ACTECH 2170™ Primer), DO NOT SEED THE SAND INTO THE MOISTURE MITIGATION COAT (1<sup>st</sup> coat). Instead, apply a 2<sup>nd</sup> thin coat over the cured Moisture Mitigation Coat to accept the sand broadcast. Broadcasting sand into the moisture mitigation coat will void the warranty.

Will the subsequent system being installed on the Mock-Up (for example, MMA or cementitious overlay ) require a sandbroadcasted Bonding Coat directly on top of the ACTECH System?  Yes  No

**Documentation of Mock-Up Tests**

**Substrate Condition & Surface Preparation Tests:**

- Concrete Compressive Strength (minimum 3000 PSI using re-bounce hammer) \_\_\_\_\_ psi
- Concrete Cohesive Strength (minimum 200 PSI using pull-off tester): \_\_\_\_\_ psi
- Concrete Profile achieved to pass Water-Drop Test (minimum CSP3) \_\_\_\_\_
- If Concrete contains reinforcing fibers were they burned off?  Yes  No
- Water-Drop Test Results: (Must Absorb into the mechanically profiled substrate within a Maximum of 60 seconds)

Test 1 \_\_\_\_\_ Seconds  
Test 2 \_\_\_\_\_ Seconds  
Test 3 \_\_\_\_\_ Seconds

Test 4 \_\_\_\_\_ Seconds  
Test 5 \_\_\_\_\_ Seconds

👉 **TECH TIP:** Photos / Videos documenting Water-Drop Test /Timer Results / Any Additional Information

**ACTECH 2170™ FC Application: (For single-coat system)**

Moisture Mitigation Coat:

Date Installed \_\_\_\_\_

- Amount of material used to achieve a minimum of 12 mils (WFT) of ACTECH 2170™ Primer over all high spots \_\_\_\_\_

**NOTE:** Coverage Spreadrates may vary due to concrete surface conditions; prep, absorption, concrete, material wastage, etc.

- Upon completing application of ACTECH 2170™ Primer, did surface appear “glossy” with no protrusions, fibers, or debris visible on the surface?  Yes  No
- Were any pin-holes, fisheyes, condensation, amine blush, or bubbles beginning to form immediately after application of the ACTECH 2170™ Primer?  Yes  No

**Post-Cure Subjective Evaluation of Moisture Mitigation Coat**

**Allow a minimum of 4 hours for the ACTECH 2170™ Primer application to cure (depending on the weather and environmental conditions).**

- Was the ACTECH 2170™ Primer exposed to excess dewpoint, high humidity, or precipitation (before it cured) that could adversely affect the coating?  Yes  No

Remedy Used \_\_\_\_\_

- Does a “Touch Test” of the cured 2<sup>nd</sup> coat reveal any physical protrusions / high spots that were not completely covered with 12 mils of ACTECH 2170™ Primer?  Yes  No

Remedy Used \_\_\_\_\_

- Does a “Touch Test” of the cured 2<sup>nd</sup> coat reveal any “Greasy” amine blush formation?  Yes  No

Remedy Used \_\_\_\_\_

- Any Pinholes?  Yes  No

Remedy Used? \_\_\_\_\_

- Any Fisheyes?  Yes  No


Remedy Used? \_\_\_\_\_

- Any Bubbles?  Yes  No

Remedy Used? \_\_\_\_\_

- Any Other Defects Observed ?  Yes  No

Remedy Used? \_\_\_\_\_

 TECH TIP: Take Photos of Final Installation Result/Condition of Moisture Mitigation Coat

**Performance Data – Did ACTECH 2170FC Successfully Bond to the Concrete Substrate?**

**NOTE:** Tests must be conducted on the ~10 SF of the Mock-Up area reserved for ACTECH 2170™ Primer testing that remained free of any subsequent layer in the system assembly.

- Date Pull-Off Tests were taken \_\_\_\_\_


- Bond strength of ACTECH 2170™ Primer directly to concrete. (Pull-Off Test; ASTM D7234; **minimum 200 psi required after 7 days**):

Test 1: \_\_\_\_\_ psi | failure mode \_\_\_\_\_

Test 2: \_\_\_\_\_ psi | failure mode \_\_\_\_\_

Test 3: \_\_\_\_\_ psi | failure mode \_\_\_\_\_

Test 4: \_\_\_\_\_ psi | failure mode \_\_\_\_\_

 TECH TIP: Photos documenting Pull-Off Test Results (writing PSI #'s on slab next to each “pull” is a Best Practice

**NOTE:** The Contractor/Installer of the next layers in the Coating/Flooring installation is responsible for ensuring that the recoat window between ACTECH 2170™ Primer and the subsequent system are honored and that the surface of the Moisture Membrane Coat is clean and ready to receive/bond with the subsequent system.

**Mock-Up Test Conclusion**

This On-Site Mock-Up of the Concrete Surface Preparation Methods and the ACTECH 2170™ Primer Application Performed by the Approved ACTECH Contractor is

- Acceptable** having achieved all required suitability and performance tests and showing no signs of incompatibility to the prepared substrate or failure due to workmanship or environmental conditions (as installed). \_\_\_\_\_ (date)

**Un-Acceptable**

If the Mock-Up is NOT acceptable, describe the issues in some detail for planning the Re-Working of the Mock-up or for the withdrawal of the ACTECH 2170™ Primer as an appropriate solution for this project’s concrete substrate. \_\_\_\_\_ (date)

---



---



---

**Mock-Up Acceptance / Non-Acceptance:**

**Mock-Up Acceptance / Non Acceptance:**

Signature Technical Representative of System(s) to be Installed on top of ACTECH 2170™FC : (E-Signature Acceptable)

\_\_\_\_\_ Date: \_\_\_\_\_

Signature of Project Engineer/Architect/Owner Representative: (E-Signature Acceptable)

\_\_\_\_\_ Date: \_\_\_\_\_

Signature of Other: (E-Signature Acceptable)

\_\_\_\_\_ Date: \_\_\_\_\_

Signature of Approved On-Site Supervisor: (E-Signature Acceptable)

\_\_\_\_\_ Date: \_\_\_\_\_

**FOR ACTECH INTERNAL USE ONLY**

Date Recieved By ACTECH \_\_\_\_\_ NAME: \_\_\_\_\_

Signature of ACTECH Reviewer: \_\_\_\_\_

Date Sent Back to On-Site Supervisor: \_\_\_\_\_

