



call us  
(805) 600-0601

## Pre-Operations Inspection Checklist

The ensuing checklist is meant to be jointly filled out by the Owner/Operator and the Renter each time an inflatable ride or game is installed and set up. Not reading, comprehending, and adhering to these guidelines may potentially lead to injuries.

Inspected Areas (If Applicable)		Comments/Notes
Weather conditions are safe for operation of inflatable device.		
Vinyl/Patterns are clean and free of stains		
Seams and velcro are secure and in good condition.		
Tie-down straps are strong and show no breakage.		
Inflatable is anchored and secured in place.		
Inflatable is secured by sandbags.		
Entrance/ safety flap is secure and in place.		
Entrance/Exits are clear of obstructions.		
Warning and Rule signage is in place and visible.		
Internal air pressure is sufficient for sure footing.		
No debris or sharp objects are present.		
Inflatable is 20' clear of any utility lines above ground and laterally.		
Blower is clean and firmly attached to inflatable.		
Blower is working and plugged into a GFCI 110v outlet.		
Electrical cords are free from wear and do not pose hazard to riders.		