



FRANKE A800 FRESH BREW (BEAN-TO-CUP) MACHINE SITE READINESS SURVEY

ON-SITE CONTACT INFORMATION

Installation Site: _____
 Company Name: _____
 Address: _____
 City, Street, Zip: _____
 Site Contact: _____
 Phone: _____
 Email: _____




INDIVIDUAL CONFIRMING SITE READINESS

Name: _____
 Title: _____
 Company: _____
 Phone: _____
 Email: _____
 Requested Install Date: _____



Electrical Supply:

Installed within 3 feet proximity of machine location

1) A800 FB Main Unit	Optional Add-on Units
  NEMA L6-30R	 <ul style="list-style-type: none"> <input type="checkbox"/> 2) Cashless Payment System <input type="checkbox"/> 3) Cup Warmer
NEMA L6-30R	NEMA 5-15R per add-on unit
208VAC/60Hz/1PH	115VAC/60Hz/1 PH
30Amp Breaker	15Amp Breaker






Counter Preparation:

Hole drilled (~ 4" diameter) in counter at machine installation location (Refer to Image 1).



Machine Dimension Specification:

Minimum clearance above machines - 8"
 Minimum clearance behind the machine to the wall - 2"



MAKE IT WONDERFUL



Water Supply:

- A dedicated cold water supply line installed within 3 feet proximity of the machine installation location
- 3/8" compression with a shut off valve



Plumbed Drain:

- Plumbed drain must be installed below the machine within 3 feet of the machine. Must follow local municipality rules for drainage, air gaps, back flow preventers, etc. Drain must be able to accommodate 2 drain lines, with total diameter no less than 2.5". The drain lines must maintain a continuous downhill slope to ensure proper drainage.



OR



Product required for machine calibrations at installation:



- 3 lbs. of each whole bean coffee (Espresso, decaf, etc.)



- 1 sleeve of each cup size to be offered



Manager and Crew Onsite

- Will be onsite at the conclusion of installation for training on operation and cleaning.

- All items must be confirmed and complete prior to scheduling installation
- Additional charges may apply if this survey is not completed, signed and **submitted 3 working days** prior to the requested installation date/time.
- If site readiness differs from what was confirmed per this survey and the installation technician is dispatched to the site to find an item is not completed, the technician will be asked to leave the site and the **install will require rescheduling** once all items are confirmed to be complete. A new, completed survey will be required to reschedule installation. The Purchasing Dealer may be charged up to \$430 for incomplete site readiness requirements should the installing technician need to return to complete the installation.
- In the event the technician can wait for completion of any facility or supply, and the wait time does not exceed 1 hour, then a delay fee of \$150 may apply. If the wait time exceeds 1 hour, the installation will require rescheduling.

SITE READINESS SURVEY SUBMISSION

Franke Coffee Systems Inside Sales/Customer Service
 Email: CS-CustomerService.US@franke.com
 Phone: 1-800-310-5710, Option 3

Signed: _____

Print Name: _____

Title: _____

Date: _____

Company: _____



MAKE IT WONDERFUL