



Superon Schweisstechnik India Ltd

Plot no. 552, Pace City-II, Sector 37, Gurgaon,
Haryana-122001, India

An ISO 9001 , ISO 14001 &
BS OHSAS 18001 Certified Company

TEST CERTIFICATE AS PER EN 10204 TYPE:3.1

CUSTOMER : SWP-U.K

P.O./P.I. NO	42420/29.04.2023
INVOICE NO./DATE	EXP/23-24/157/08.06.2023
QTY.(Kgs.)	130.00

Brand/Grade : SUPER OPTIMAL 7024

Report No: SUP 2023/1986

Size (mm): 3.20X350

Date of issue: 08.06.2023

Standard-No./
Classifications: AWS A5.1 : E7024

PART No.7415

Batch No/Heat No: GP 20252

Date of Mfg: 30.05.2023

All Weld Metal Chemical Analysis (%)

Element	C	Si	Mn	S	P	Cr	Ni	Mo	Cu	Nb	V	N
Spec.	0.15 Max.	0.90 Max.	1.25 Max.	0.035 Max.	0.035 Max.	0.20 Max.	0.30 Max.	0.30 Max.	-	-	0.08 Max.	-
Result	0.074	0.42	0.86	0.014	0.024	0.018	0.012	0.005	-	-	0.016	-

Mechanical Properties of All Weld Metal

	Yield Strength (N/mm ²)	Tensile Strength (N/mm ²)	Elongation (%)	Charpy Impact Avg. value(Joules) Temp. At 0 (°C)	Hardness (As welded)	Ferrite(FN) as perWRC-1992
Spec:	400 Min.	490 Min.	17 Min.	Not Specified	--	--
Result	484	586	25.40	74,68,70,70,72 Avg.=70.67	--	--

Diffusible Hydrogen:- (ml/100gm of weld metal)	--	Coating Moisture(%):-	--
Radiography:-	Satisfactory	Fillet weld Test:-	Satisfactory
Bend Test:-	-	PWHT:-	--

TEST CONDUCTED AS PER : AWS/SFA-A5.1 : E7024

We certify that the statement in this test report are correct and that the test welds were prepared welded and tested in Accordance with the requirement conforming to ASME BPVC.II.C Latest Edition 2021, in all respects.



Manager Quality Assurance

Corporate Office : Plot No. 552, Sector – 37, Pace City – II, Gurgaon, Haryana-122001, India

Tel. : +91-124-4940900. E-mail : export@superoncorp.com, Website: www.superoncorp.com